BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to kalyani at Yelahanka lake in kempegowda ward no -01.
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	Sri Dhamodhara Raju
4	Time Stipulated for Completion of work	
5	Date of Commencement	15-09-2021
6	Date of Completion:	15-03-2022
7	Measurment Recorded	
	M.B No	~~3687~~ ~~3687~~ 3687
	Page No	~~368736~~ 368637 to 368644
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri Rajasi Kanth Malli
	2) Asst. Engineer	Sri Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 10240926/-	Rs 10237164/-	-	3762/-	

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

) Certified that above work has been executed satisfactorily

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk Zn)
Yelahanka, Bangalore
ASST. EXE. ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE